Bruhat Bengaluru
Mahanagara Palike

BRUHAT BANGALORE MAHANAGAR PALIKE
EXCECUTIVE ENGINEER YELAHANKA ZONE PROJECT DIVISION

Project management consultancy

PMC AND INSPECTION REPORT

NAME OF WORK: IMPROVEMENTS TO DRAINS (CONCRETE DRAIN) AND COMPREHENSIVE DEVELOPMENT OF ROADS FROM 12TH A CROSS TO 20TH R CROSS BHUVANESHWARINAGRA NEAR COFFE BOARD PARK WARD NO. 06 BYATARAYANAPURA ASSEMBLY CONSITUENCY (NEAR COFFE BOARD PARK)

TRANSHEIGHT CONSULTANTS PVT.LTD
205, 10th Cross, 'G' Block
Sahakaranagar, Bangalore-560092
E-mail :transheight.consultant@gmail.com
Ph.No : 080 23629195
URL: www.transheightconsultants.com

Transheight Consultants Pvt. Ltd. Bangalore

Scanned by CamScanner

1. Salient Features

- Name of Client: Bruhat Bangalore Mahanagara Palike
- Name of Project: Improvements to drain (Concrete drain) and Comprehensive Developments of roads from 12th A cross to 20th R cross at Bhuvaneshawari Nagar Near Coffee Board Park Ward No 06 Byatarayanapura Assembly Constituency (Near Coffee Board park)
- Job Code: 006-19-000031
- Name of Consultant: Transheight Consultants Pvt. Ltd.
- Name of Agency: Executive Engineer,KRIDL,#280,59th cross road,17th C main road, 3rd Y Block, Rajajinagar, Bangalore-560010
- Work Order: BBMP/EE/BTP/WO/254/2018-19
- Tender Price: 200.00 Lakhs
- Status of Bill: Second and Final Bill

2. Important events in the Work

Sl. No.	Description of Activities
1.	Clearing and grubbing
2.	Earthwork Excavation for drain and road
3.	Laying PCC (1:3:6)
4.	Providing and removing centering, shuttering.
5.	Providing TMT steel, Fe 500 for drain
6.	Providing cement concrete of design mix M20 for drain
7.	Construction of granular sub-base
8.	Laying in position plain cement concrete of mix M20 for road
9.	Vacuum de-watering
10.	Providing groove cutting
11.	Laying in Wet Mix Macadam (WMM)
12	Laying in Bituminous Concrete
13	Providing Lane Marking

Transheight Consultants Pvt. Ltd. Bangalore

Scanned by CamScanner

3. Quality Control System

The Works are being executed as per the Guidelines given in the Agreement, as per the Relevant Indian Standards and under the Skilled Supervision. All the Standard Quality Control Tests of Construction materials, which have been used, have been carried out and the reports are maintained.

All the available Test Reports are enclosed here with in **Annexure I.**

Transheight Consultants Pvt. Ltd., Bangalore

Scanned by CamScanner

To,

The Executive Engineer,

Byatarayanapura Division

BBMP office, Bangalore.

"PMC & INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection report for the below mentioned work.

Improvements to drain (Concrete drain) and Comprehensive Developments of roads from 12th A cross to 20th R cross at Bhuvaneshawari Nagar Near Coffee Board Park Ward No-06 Byatarayanapura Assembly Constituency (Near Coffee Board park)

Item No	Description of work	Unit	Qty
1	KSRRB 300-51: scarifying bituminous course 50mm to 75mm thick along with premix carpet/surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris within a lead of 100 meters including cost of all labour charges, HOM of machineries complete as per specifications. MORTH chapter 3, No. 146/ Item No. 19.56/ PWD SR 2018-19	Sqm	2052.86
2	KSRRB 300-1. Earth work excavation by manual means in Ordinary Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications.MORTH chapter 3. No. 143/ Item No. 19.1/ PWD SR 2018-19	Cum	-
3	Removing B.S Slab of Drain and stacking Page No. 27/ Item No. 5.32/ PWD SR 2018-19	Sqm	473.85
4	Refixing stone slabs of drains and pointing in C.M (1:3) Page No. 27/ Item No. 5.33/ PWD SR 2018-19	Sqm	473.85
5	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar(1:6) including fixing curing etc, complete -do- 7.5 cms thick Page No. 27/ Item No. 5.31.1/ PWD SR 2018-19	Sqm	194.00
6	KSRB-4-1.3 : Providing and laying in position plain cement concrete of mix M 1:4:8 withOPC cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2, No. 13/ Item No. 4.3/ PWD SR 2018-19	Cum	-

Transheight Consultants Pvt. Ltd. Bangalore

Scanned by CamScanner

7	KSRB 5.2.3 Providing and constructing granite / trap / basalt Size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5.1.13 Page No. 25/ Item No. 5.6/ PWD SR 2018-19	cum	-
8	KSRB 5.3-3 Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5-1.13 Page No. 25/ Item No. 5.9/ PWD SR 2018-19	Sqm	-
9	KSRB 4-6.7 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1 m in depth including cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 Page No. 17/ Item No. 4.34/ PWD SR 2018-19	Sqm	-
10	KSRB 4-1.7 : : Providing and laying in position plain cement concrete of mix 1:3:6 withOPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregates @0.56cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2/P No. 13/ Item No. 4.7/ PWD SR 2018-19	cum	-
11	KSRB 15.1.3: Providing FLush pointing to coursed stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. Page No. 115/ Item No. 15.1/ PWD SR 2018-19	Sqm	-
12	KSRB 4.2.2 : Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @0.459cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour HOM of machinery, curing, complete as per specifications. Specification. No. KBS 4.1,4.6, No. KBS 4.1,4.6, No. 14/ Item No. 4.11/ PWD SR 2018-19	Cum	-

Scanned by CamScanner

13	KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications.Specification No. KBS 4.6.3 Page No. 18/ Item No. 4.46.2/ PWD SR 2018-19	Tonne	-
14	KSRB 5-14 : Providing and constructing precast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20 cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. Page No. 26/ Item No. 5.27/ PWD SR 2018-19	Sqm	-
15	Precast slab 20mm and down size for slab (including steel reinforcement) including centring and shutterng machine mixed concrete laid in layers not exceeding 15cms thick well compacted cost of all materials labour HOM of machineries curing complete as per specifications c.c 1:1.5:3 Including all cost of Matirial (DATA RATE ENCLOSED) 10cm thick RCC pre cast slab	Sqm	-
16	5.29(b) Providing and fixing pre cast solid cement concrete kerb stones made out of C.C 1:2:4 with top and bottom width 114 and 165mm repectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork curing, including, cost of all materials, labour hire charges of machinery, loading unloading, lead and lift, transportation etc, complete. Page No. 27/ Item No. 5.30/ PWD SR 2018-19	Sqm	-
17	KSRB 15-17.5: Applying priming coat over new wood surface and / or wood based surface preparing the surface after thoroughly cleaning oil, grease, dirt, and foreign matter, sand papering and knotting ready mix paint including cost of materials, labour, complete as per specifications. Page No. 120/ Item No. 15.59 / PWD SR 2018-19	Sqm	-
18	KSRB 15-17.6: Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications.Page No. 121/ Item No. 15.60.1 / PWD SR 2018-19		-
19	KSRRB M400-17: Providing, laying spreading and compacting graded stones aggregate to wet mix macadam specifications including premixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying, in uniform layers with paver in sub base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH specification NO. 406,P No. 155/ Item No. 20.18/ PWD SR 2018-19	Cum	472.16

Scanned by CamScanner

20	KSRRB 500-4: providing and applying primer coat from 7.5 to 9.8 kg and 9.8 to 12.2kg per 10 sqm for surfaces of low and medium porosity respectively over prepared surface of granular base with cut bank M.C-70 or any other bitumen mixed with diesel at 10 kg per 10 sqm heated in bitumen boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specificationsDo- Medium Porosity MORTH chapter 5, No. 158/ Item No. 21.6/ PWD SR 2018-19	Sqm	2052.86
21	KSRRB M500-19: providing and laying bituminous concrete 40mm thick with 100-120 TPH batch type hot mix plant producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 5.4 to 5.6% of mix and filler, transporting the hot mix to work site, laying with hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desire compaction as per MORTH specification clause No. 500.9 complete In all respects as per specifications. MORTH specification 30-45mm compacted thicikness (GradingII) With 6% bitumen 80/100, No. 161/ Item No. 21.22.1/ PWD SR 2018-19	Cum	82.11
22	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803 (Page No 1182., I.No.24.15 of PWD S.R 2018-19	Sqm	34.52
23	KSRRB M100-2. Loading and Unloading of stone boulders by manual means complete as per specification MORTH-100/chapter-1 Page No. 136/ Item No. 17.1/ PWD SR 2018-19	Cum	-

With respect to the above subject & name of work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the bill

Thanking you,

With Regards

Transight Consultants Pvt. Ltd., Bangalore

Scanned by CamScanner